



MAY 11 – MAY 26, 2024

# Construction Updates

---

## **SATURDAY, MAY 11** Curtain Wall Delivery

**Time:** 7:00 AM – 3:30 PM

**Location:** 541 East 71st Street,  
New York, NY 10021

**Impact:** Noise

---

## **SUNDAY, MAY 12 – NO WORK**

---

**MONDAY, MAY 13 – TUESDAY, MAY 14** Weld Studs/Install Brackets at L11-13; Install Curtain Wall at L10-13; Pour Concrete Curbs/Pads; Waterproof NW Corner at L2-6; Build Walls for Stair Access; Build Perimeter Wall at L13-14; Set Framework for Electric/Wiring; Install Overhead Plumbing at L3-6; Install Overhead HVAC at L5-6

**Time:** 7:00 AM – 3:30 PM

**Location:** 541 East 71st Street,  
New York, NY 10021

**Impact:** Noise and vibration

---

**WEDNESDAY, MAY 15 – FRIDAY, MAY 17** Weld Studs/Install Brackets at L11-13; Install Curtain Wall at L10-13; Pour Concrete Curbs/Pads; Waterproof NW Corner of L2-6; Install Beam to House Building Automation; Build Perimeter Wall at L13-14; Set Framework for Electric/Wiring; Install Overhead Plumbing at L3-6; Install Overhead HVAC at L5-6

**Time:** 7:00 AM – 3:30 PM

**Location:** 541 East 71st Street,  
New York, NY 10021

**Impact:** Noise and vibration

---

## **SATURDAY, MAY 18** Curtain Wall Delivery

**Time:** 7:00 AM – 3:30 PM

**Location:** 541 East 71st Street,  
New York, NY 10021

**Impact:** Noise

---

## **SUNDAY, MAY 19 – NO WORK**

---

**MONDAY, MAY 20 – FRIDAY, MAY 24** Weld Studs/Install Brackets at L11-13; Install Curtain Wall at L10-13; Waterproof NW Corner at L2-6; Install Beam to House Building Automation; Install Secondary Framing; Build Perimeter Wall at L13-14; Set Framework for Electric/Wiring; Install Overhead Plumbing at L3-6; Install Overhead HVAC at L5-6

**Time:** 7:00 AM – 3:30 PM

**Location:** 541 East 71st Street,  
New York, NY 10021

**Impact:** Noise and vibration

---

## **SATURDAY, MAY 25 – SUNDAY, MAY 26 – NO WORK**

---