



APRIL 6 – APRIL 21, 2024

# Construction Updates

---

**SATURDAY, APRIL 6 – NO WORK**

---

**SUNDAY, APRIL 7 – NO WORK**

---

**MONDAY, APRIL 8 Bolt/Weld L13-15; Install Metal Deck L14-15; Weld Studs/Brackets at L4&5; Install Curtain Wall at L2-5; Install L13 Reinforcement; Reinstall Roof Protection; Fireproof L10-12 Framing; Interior Layout at L12&13; Top Track at L12; Mechanical/ Electrical/ Plumbing Setting Sleeves on L13**

**Time:** 7:00 AM – 3:30 PM  
Midnight – 10:00 AM (Tues/Weds)

**Location:** 541 East 71st Street,  
New York, NY 10021

**Impact:** Noise and vibration

---

**TUESDAY, APRIL 9 – THURSDAY, APRIL 11 Bolt/Weld L13-15; Install Metal Deck L14-15; Weld Studs/Brackets at L4&5; Install Curtain Wall at L2-5; Install L13 Reinforcement; Fireproof L10-12 Framing; Interior Layout at L12&13; Top Track at L12; Mechanical/ Electrical/ Plumbing Setting Sleeves on L13**

**Time:** 7:00 AM – 3:30 PM  
Midnight – 10:00 AM (Tues/Weds)

**Location:** 541 East 71st Street,  
New York, NY 10021

**Impact:** Noise and vibration

---

**FRIDAY, APRIL 12 Bolt/Weld L13-15; Install Metal Deck L14-15; Weld Studs/Brackets at L4&5; Install Curtain Wall at L2-5; Install L13 Reinforcement; Fireproof L11-12 Framing; Interior Layout at L12&13; Top Track at L12; Mechanical/ Electrical/ Plumbing Setting Sleeves on L13; Pour Concrete on L13**

**Time:** 7:00 AM – 3:30 PM  
Midnight – 10:00 AM (Sat)

**Location:** 541 East 71st Street,  
New York, NY 10021

**Impact:** Noise and vibration; southbound FDR right/center lanes and southbound exit 13 closed overnight

---

**SATURDAY, APRIL 13 – SEE OVERNIGHT WORK LISTED ABOVE**

---

**SUNDAY, APRIL 14 – NO WORK**

---



APRIL 6 – APRIL 21, 2024

# Construction Updates

---

**MONDAY, APRIL 15** Bolt/Weld L13-15; Install Metal Deck L14-15; Weld Studs/Brackets at L4&5; Install Curtain Wall at L2-5; Install L13 Reinforcement; Install BMR Machine Beam; Move Construction Elevator to L13; Fireproof L11-12 Framing; Interior Layout at L12&13; Top Track at L12; Mechanical/ Electrical/ Plumbing Setting Sleeves on L13

**Time:** 7:00 AM – 3:30 PM  
Midnight – 10:00 AM

**Location:** 541 East 71st Street,  
New York, NY 10021

**Impact:** Noise and vibration

---

**TUESDAY, APRIL 16** Bolt/Weld L13-15; Install Metal Deck L14-15; Weld Studs/Brackets at L4&5; Install Curtain Wall at L2-5; Install L13 Reinforcement; Install BMR Machine Beam; Move Construction Elevator to L13; Fireproof L11-12 Framing; Interior Layout at L12&13; Top Track at L12

**Time:** 7:00 AM – 3:30 PM

**Location:** 541 East 71st Street,  
New York, NY 10021

**Impact:** Noise and vibration

---

**WEDNESDAY, APRIL 17 – FRIDAY, APRIL 19** Bolt/Weld L13-15; Install Metal Deck L14-15; Weld Studs/Brackets at L4&5; Install Curtain Wall at L2&3; Install BMR Machine Beam; Fireproof L11-12 Framing; Interior Layout at L11&12; Top Track at L10&11

**Time:** 7:00 AM – 3:30 PM

**Location:** 541 East 71st Street,  
New York, NY 10021

**Impact:** Noise and vibration

---

**SATURDAY, APRIL 20 – NO WORK**

---

**SUNDAY, APRIL 21 – NO WORK**